

Tanana River Recreation Access Improvements



August 17, 2023

Project Number:

AK FNSB TANANA(1)

FHWA Contact:

Tara Walter

E: tara.walter@dot.gov

P: 360-624-8233

Project Partner:

Fairbanks North Star
Borough Parks &
Recreation

Contractor:

Doyon Management
Services, LLC
Federal Way, WA

Notice to Proceed:

April 17, 2023

Fixed Completion Date:

October 5, 2024



U.S. Department
of Transportation

**Federal Highway
Administration**



Construction Activities & Upcoming Work

This past week the contractor continued excavating and installing borrow material for the Lathrop Street & Northlake Lane extensions. They installed bollards around the electrical load center at the Motorized Boat Launch. One culvert was installed under the Shared Use Trail on the east end of the Swim Beach. Subcontractor, R&S, mobilized and installed the new railroad crossing at Lathrop St.

Next week the contractor will continue excavating, and installing borrow material for the Lathrop Street extension. Potentially, reprocessing borrow material on the west portion of the Swim Beach parking lot and starting the Motorized Boat Launch landscape island reshaping.



Traffic Closures

This coming week portions of the Motorized Boat Launch parking lot will be closed off and there will be a partial closure of west half of the Swim Beach from parking lot, Monday-Friday, 7am-7pm.



Left: 4-foot subexcavation on Northlake Lane at Lathrop St.

Below: Final lift of Select Borrow Type B on Northlake Lane extension at Cinch St.



All Project Images Source: FHWA

Website: [Tanana River Recreation Access Improvements | FHWA \(dot.gov\)](https://www.fhwa.dot.gov/projects/ak/tanana_river_recreation_access_improvements/)

Western Federal Lands Highway Division