

**Newsletter 10-02-2019**  
**OR Douglas 17(1)**  
**Little River Road Rock Slope Stabilization MP 24.6**



**Construction Activities and Upcoming Work**

The weeks of September 16<sup>th</sup> and 23<sup>rd</sup>. Triptych continued to scale the upper slope of sections 2 and 3 between station 67+00 and 67+50. On the 19<sup>th</sup> a small landslide starting at above 67+40 cleared a large portion of section 3. No scalers were near the location of the slide when it happened. Triptych also worked on scaling a large block in section 1.

The week of September 30<sup>th</sup>. No scaling in the beginning of the week. A Loader is continually removing rock behind the barrier and transporting it to the Cool water storage site.

The week of October 7<sup>th</sup> Triptych needs to scale the remaining portions of sections 1 and 2 before layout and drilling can begin. After scaling is finished the contractor plans on starting the drilling and Dowling operations and performance testing.

(Photo below of Geotech Engineer and Inspector talking with Contractor)



**Driving Conditions**

Currently 1 lane road with concrete barrier rail at MP 24.6 on Little River Road for approximately ¼ mile.

**Traffic Delays**

Up to 30 minute delays with flaggers, between the hours of 7am and 5pm Monday thru Friday. Traffic Lights in operation 5pm to 7am.

**Road Closures**

No road closures are scheduled for this project.

**Alternate Routes**

No alternate routes are available.

**CONTACT INFORMATION**

**Const. Manager** Jamie Speer, PE

**Mailing Address**

Glide, OR

**Office** (360) 624-6110

**E-mail** [Jamie.speer@dot.gov](mailto:Jamie.speer@dot.gov)