

Newsletter 10-30-2019
OR Douglas 17(1)
Little River Road Rock Slope Stabilization MP 24.6



Construction Activities and Upcoming Work

The week of October 14th there was no work onsite

The week of October 21st -All scaling work completed. Bolt and dowel locations were marked on the slope for drilling in use in section 1 2, and 3.

The week of October 28th –Work started on drilling section 1 drilling 20foot, 40-kip rock bolts. The remaining bolts and dowels will be marked, primarily in section 2.

Next week: The contractor will begin performance testing bolts and continue drilling in sections 1 and 2.



(Photo above of Man lift with drill attachment. Photo taken 10/29/19 Drilling in 20' bolt hole in section 1.)



(Photo above is a plan photo of dowel bolt locations in section 1 before scaling.)

Driving Conditions

Currently 1 lane road with concrete barrier rail at MP 24.6 on Little River Road for approximately ¼ mile.

Traffic Delays

Up to 30 minute delays with flaggers, between the hours of 7am and 5pm Monday thru Friday. Traffic Lights in operation 5pm to 7am.

Road Closures

No road closures are scheduled for this project.

Alternate Routes

No alternate routes are available.

CONTACT INFORMATION

Const. Manager Jamie Speer, PE

Mailing Address

Glide, OR

Office (360) 624-6110

E-mail Jamie.speer@dot.gov